### Northern Lights – Presentation and status update

### CSLF - 27.06.2022







### Northern Lights project Transport, injection and permanent storage of CO<sub>2</sub>





Target injection capacity

- Phase 1 1.5 Mtpa
- Phase 2 up to 6-7 Mtpa



# Northern Lights shipping solution

- ightarrow Ship building contracts awarded October 2021 (two ships)
- $\rightarrow$  Cargo size: 7 500m<sup>3</sup> (8000t<sub>CO2</sub>) Length: 130m
- $\rightarrow$  Medium Pressure cargo containment
  - 15 barg and -26°C operational conditions
- $\rightarrow$  Purpose-built pressurised cargo tanks but based on LPG standard design and size
- $\rightarrow$  Cruising range of +3000nm
- $\rightarrow$  Powered by HP LNG primary fuel 2-stroke engines + electric shore power supply
- $\rightarrow$  Wind assisted propulsion system and air lubrication installed (single rotor sail) + air lubrication under hull
  - Will reduce carbon intensity by around 34% compared to conventional systems
- ightarrow Ready for delivery by mid-2024
- ightarrow To be registered in Norway (NOR)
- $\rightarrow$  Additional vessels needed. Study ongoing for 12 000m^3 ships. Investment subject to FID and customers requirements







# Onshore facilities Øygarden







# Key milestones – Onshore – End May 2022

- ightarrow HDD tunnel 380 of 680 m drilled
- $\rightarrow$  3 (of 12) tank foundations completed
- ightarrow Admin and workshop progressing
- ightarrow Substation progressing
- $\rightarrow$  Pre-fabrication ongoing at Stord for Plant EPC



### Pipeline & subsea facilities



- $\rightarrow$  2 wells planned for start-up (1 contingent)
- $\rightarrow$  100 km 12" pipeline
- → Fluid umbilical and DCFO cable between well and Oseberg Field Centre (36 km)
- $\rightarrow$  Connections for future extension to additional wells







# Subsea facilities

- $\rightarrow$  Linepipe deliveries to Norway for installation in 2023
- $\rightarrow$  Preparatory works ongoing at Oseberg
- $\rightarrow$  Well#1 & 2 satellite structures installed subsea
- $\rightarrow$  Drilling campaign for well#2 this summer
- $\rightarrow$  Start of steel cutting last month for onshore terminal
- $\rightarrow$  Phase 2 preparatory work proceeding
- $\rightarrow$  Started drilling of HDD







Northern Lights



# Key milestone – Offshore – End May 2022

#### $\rightarrow$ Linepipe fabrication complete

- Lot 1 and 2 of linepipe received at coating yard in Orkanger
- Lot 3 being loaded in Italy
- ightarrow Well#2 satellite structure installed
- $\rightarrow$  Rock installation campaign for 2022 complete
- ightarrow Umbilical complete and delivered to Norway
- ightarrow 4D baseline survey completed



### Fabrication activities





Fabrication of Egersund

Fabrication of linepipe by Tenaris, Italy. Coating by Shawcor, Orkanger





# Phase 2 study – scope of work



- $\rightarrow$  Additional area for expansion included and prepared
- ightarrow Integration with Phase 1
- → Additional connected storage with Phase 1 (temporary storage tanks)
- $\rightarrow$  New pumping unit, new substation, control system update
- $\rightarrow$  New/extended utilities
- $\rightarrow$  New jetty
- $\rightarrow$  SURF expansion (additional structures for additional wells)
- ightarrow Drilling & completion wells 3,4,5
- $\rightarrow\,$  Phase 2 FEED phase has been sanctioned and started end May 2022



for larger ships



Co-financed by the Connecting Europe Facility of the European Union

# Building a market for CO<sub>2</sub> storage



### Significant demand for storage capacity

#### $\rightarrow$ European Commission concern:

• not sufficient storage capacity being developed

#### $\rightarrow$ Overcoming challenges:

- Everything we do is new
- First contracts of this type
- LCO<sub>2</sub> ships are new
- Little/no operational experience
- Risks management
- Costs
- De-risking subsurface is expensive
- Regulatory requirements many firsts
- Northern Lights Test Pilots

#### → Northern Lights Phase 1

- capacity to transport, inject and store up to 1.5 Mtpa of  $CO_2$ 

#### $\rightarrow$ Northern Lights Phase 2

- capacity to transport, inject and store 5-7 Mtpa of  $\rm CO_2$ 



#### Subject to FID





Strong potential but different levels of experience and maturity in respect to CCS





norlights.com



### How to accelerate CCS



