

www.ceg-ltd.com

Mr. John Anderson
Office of Fossil Energy
U.S. Department of Energy
Room 3E-042
1000 Independence Ave, S.W.
Washington, DC 20585

Oct. 1, 2013

Re: CE FLNG, LLC
Docket No. 12-123-LNG
DOE/FE Order 3193
Semi-Annual Report for the Period Ending October 1, 2013

Dear John Anderson:

On November 21, 2012, the Department of Energy Office of Fossil Energy (DOE/FE) issued an order granting CE FLNG long-term multi-contract authorization to export up to 8 million metric tons per year (mtpa) of liquefied natural gas (LNG) from its proposed LNG Terminal in Plaquemines Parish, Louisiana to Free Trade Agreement countries for a 30-year term.

Pursuant to Order 3193, CE FLNG must file with the Office of Natural Gas Regulatory Activities written reports describing the progress of the proposed liquefaction facility project including information on the proposed CE FLNG LNG Terminal in Plaquemines Parish, Louisiana, the date the facility is expected to be operational, and the status of the long-term contracts associated with the long-term export of LNG and any long-term supply contracts. CE FLNG hereby submits its semi-annual report for the period ending October 1, 2013.

Best regards,

/s/ Justin S. Mann

Justin S. Mann

Counsel for CE FLNG, LLC

Filings and Agency Updates

The Marine Engineers' Beneficial Association and Plaquemines Parish Council submitted letters of support for the Project. The letters may be viewed on the Federal Energy Regulatory Commission's eLibrary.

On August 6, CE FLNG conducted a Pre-Application Interagency Meeting for various agencies involved in the CE FLNG Project including the Federal Energy Regulatory Commission, U.S. Coastguard New Orleans (USCG), U.S. Corps of Engineers, Environmental Protection Agency Region 6, National Oceanic and Atmospheric Administration, and divisions of the Louisiana Department of Natural Resources.

CE FLNG also submitted an updated Preliminary Waterway Suitability Assessment to the USCG.

Field Surveys and Engineering

Gulf South Research Corporation is currently conducting wetland and cultural resources survey work.

FUGRO initiated and completed its Desktop Study to determinate the geotechnical properties for the LNG facility project site. Moffat & Nichols has completed a preliminary layout for the project site.

CE FLNG, in consultation with Willbros Group, has established the pipeline route and Willbros is currently obtaining survey permissions along the route.

CE FLNG expects to initiate more detailed engineering work later this month.

Status of Contracts

CE FLNG amended its LNG SPA contract with Cambridge Energy Group Limited (CEGL) from the sale of 50% of CE FLNG LLC's export authorization capacity to 100% of CE FLNG LLC's capacity.

Schedule Update

In order to allow sufficient time to coordinate the U.S. Coastguard Marine Safety Center and the Federal Energy Regulatory Commission, CE proposed the following schedule to FERC:

CE files Resource Reports 1-10	12/14/13
CE files Resource Reports 11 and 13	01/16/14
CE files NGA Application	04/16/14
FERC issues Final NEPA EIS	12/16/14
FERC issues Order Granting CPCN	07/16/15
FERC issues Authorization to Proceed	02/16/16
Place project in service	2018